EXTENSION OF TIME PROPOSAL

1	Name of work	Construction of RCC drain at Attur layout and surrounding area in ward no:03, Attur
2	Amount of work portion	
3	Estimated Cost	Rs 40.00 lakhs
4	Name of Contractor	M/S KRIDL, BANGALORE
5	Agreement no	
6	No and date under which work order issued	EE(Ynk.D)E-PMT-07/W.O/92/2019-20. dt:23/7/2019.
7	Time limit rriginally fixed for completion	120 days
8	Date of application by the contractor for granting	19|11|2019
9	Date of receipt of application in the Sub Division office	19|11|2019
10	Extension granted if any	
	I	
	II	
11	Work carried out by the contractor during the original period stipulated in the contract	50 %
12	Work carried out during 1st extension	
13	Work carries out during 2nd extension	

14	Time now applied for	316 days
15	Date of recommanding time 2nd extension	—
16	Weather the original application of the contractor is enclosed	
17	Balance of work remaining work	Nil
18	Probable time required for completion of remaining work	30.9.2020.
19	Cost work charged establishment charged on the work after the expairy original period	
20	Weather notice as per clause of contract has been issued	
21	Remarks of the AEE and the daily rate of penalty proposed	
21	Remarks of the EE and the daily rate of penalty proposed	Impose penalty @ Rs 25/- day.

Assistant Engineer

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-೧೯

Executive Engineer
Yelahanka Division, Bangalore-64

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು - ೫೬೦೦೬೪

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಪೂರ್ವ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ